

Cayucos Veterans Building – Fact Sheet

- Project Resources
 - Interviews for the Structural engineering have been conducted and the firms were rated. The County is now in the contract negotiation stage. It is anticipated that we will have a consultant under contract in February.
 - The Historical report has been completed and reviewed by the County. The report has been forwarded to the State Parks Department and to SHPO for their review and comment.
 - The State Parks Department will act as lead agency during the review process.
 - Current funding available: \$141,500

- Site Constraints / Parameters
 - Project is currently on schedule. Additional potential impacts on the schedule include, an EIR, State Coastal Commission, SHPO, NEPA, Army Corps of Engineers and sea level rise. The schedule will be update as these variables are confirmed.
 - Local direction / input may require additional coordination.
 - SLO County Planning review

- Historical
 - Rehab option is still viable
 - State Parks / SHPO review and approvals
 - Wave run-up study, completed

- Funding Outlook
 - Additional agency coordination efforts may require additional funding
 - SLO County CIP process – Board of Supervisor’s approval
 - State Parks and Recreation Grant funding
 - Local support / budget augmentation

- Schedule (See other side)
 - Currently on schedule
 - Retain Design Consultant (February 2017)
 - Extent of environmental documentation being evaluated for effect on schedule.
 - Preliminary design options with cost options (Mid-May 2017)