



# Cayucos Vet's Hall Restoration

**Project Update - 09/04/19**

## 1) Recent Project Milestones

**07/30/19** Coastal Commission staff accepted updated rear deck plan in response to their comments and the County's permit waiver request is on the agenda for the August 9<sup>th</sup> Coastal Commission Meeting.

**08/05/19** Submitted grant application for the Vets Hall project to CA State Parks for the Statewide Park Development and Community Revitalization Prop 68 grant program.

**08/07/19** Submitted required documentation for the final Step 3 of the CCNR grant application

**08/09/19** Received permit waiver for the rear deck construction from the CA Coastal Commission.

## 2) Action Items

- Research other Prop 68 grant opportunities that will be upcoming later this year.
- Arrange meeting with architectural historian consultant and SDG Architects to review construction documents progress set.
- Drilling on beach for geotechnical investigation scheduled for 9/11/19.

## 3) Potential Project Funding Sources

- County's 5-Year CIP program
- Prop 68- CA Parks, Environment & Water Bond:
  - o State and Local Parks
  - o Flood Protection
  - o Natural Resource Conservation
- USDA Rural Development Loan
- Local Support and Other Grant Opportunities

## 4) Project Schedule

**Nov. 2018** - County Planning Approval of Minor Use Permit (*Complete*)

**Aug. 2019** - Coastal Commission Approval for items under their jurisdiction (*Complete*)

**Oct. 2019** - Design / Construction Documents to be Complete

**Dec. 2019** - Building Permit / State Approvals

Additional project information can be found at the following web site:

<http://www.slocounty.ca.gov/Departments/Public-Works/Current-Projects/Cayucos-Vets-Hall-Restoration.aspx>

