



Cayucos Vet's Hall Restoration

Project Update - 05/06/20

1) Recent Project Milestones

02/26/20 - The County learned that their second grant application, for the Statewide Park Development and Community Revitalization Prop 68 grant program, was not successful.

04/01/20 - Received plan check review comments from the Office of the State Fire Marshall.

04/23/20 - Received accessibility review plan check comments from the State Parks Service Center.

04/27/20 - Determined the State is the Authority Having Jurisdiction for the project and will issue approvals/permit for construction.

2) Action Items

- Respond to plan check comments and resubmit the construction documents for final approvals.
- The County is researching project phasing options and other Prop 68 grant opportunities that will be upcoming in 2020 as the current CCNR grant award for \$1.9 million is insufficient to complete the project.

3) Other Potential Project Funding Sources

- The County is currently exploring other potential funding sources.

4) Project Schedule

Nov. 2018 - County Planning Approval of Minor Use Permit (*Complete*)

Aug. 2019 - Coastal Commission Approval for items under their jurisdiction (*Complete*)

Dec. 2019 - Design / Construction Documents to be Complete (*Complete*)

June 2020 - Building Permit / State Approvals

Additional project information can be found at the following web site:

<http://www.slocounty.ca.gov/Departments/Public-Works/Current-Projects/Cayucos-Vets-Hall-Restoration.aspx>

