



Stormwater Structural Control Measure Milestone Inspection Guide

Stormwater Control Measures and typical milestone inspections required.

Please schedule an inspection at these milestone inspections based on your Stormwater Control Measure Types.

Subsurface Stormwater Feature (ex. Treatment Vault, Infiltration Vault/Tank)

- Excavation Geotextile Fabric Gravel Placement Vault/Tank Placement
- Inlet/Outlet/Pretreatment Construction Final

Bioremediation/Bioretention Stormwater Feature (ex. Biofiltration/Bioretention Basin, Bioswale)

- Excavation Geotextile Fabric Gravel Placement Bioretention Soil Media
- Structures Vegetation Plantings Final Restoration

Infiltration Stormwater Feature (ex. Infiltration Feature/Basin)

- Excavation Geotextile Fabric Gravel Placement Vault/Tank Placement
- Inlet/Outlet/Pretreatment Construction Final

Pervious Pavers Stormwater Feature (ex. Pervious/Permeable Pavers, Porous Concrete)

- Excavation Geotextile Fabric Gravel Placement Paver Placement
- Joint Sand Inlet/Outlet/Pretreatment Construction Final

Detention Stormwater Feature (ex. Detention/Settling Basin)

- Excavation Geotextile Fabric Gravel Placement Vault/Tank Placement
- Inlet/Outlet/Pretreatment Construction Final

Please contact us to discuss a specific inspection schedule for your project based on Stormwater Sediment Control Measures.



**COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM**

Bioremediation Stormwater Feature Inspection Form

Inspection Details	Inspection Date:		Inspector Name:
	<input type="checkbox"/> PW Permit <input type="checkbox"/> P&B Permit		Permit Number:
	CCM Case #:		SCM #s:
	SCM Type: <input type="checkbox"/> Biofiltration Feature <input type="checkbox"/> Bioretention Feature <input type="checkbox"/> Bioswale <input type="checkbox"/> Wet Basin		
	Inspection Type: <input type="checkbox"/> Construction Active (Interim) <input type="checkbox"/> Construction Complete (Final) <input type="checkbox"/> Post Construction – Annual Inspection		
Excavation <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Soil subgrade visible: _____	<input type="checkbox"/> Depth to top of soil: _____	<input type="checkbox"/> Subgrade soils uncompactd: _____
Geotextile Fabric <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Types used: _____ <input type="checkbox"/> Field Material slips verified: _____	<input type="checkbox"/> Depth to fabric: _____	<input type="checkbox"/> Placement locations: <input type="checkbox"/> Bottom _____ <input type="checkbox"/> Sidewall _____
Gravel Bed <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Gravel Type: _____ <input type="checkbox"/> Field Material slips verified: _____	<input type="checkbox"/> Gravel Thickness: _____	<input type="checkbox"/> Depth to top of gravel: _____ <input type="checkbox"/> Underdrain: _____
Bioretention Soil Media <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Typical Mixture – 70% sand/30% compost _____	<input type="checkbox"/> Thickness: _____ <input type="checkbox"/> Field Material slips verified: _____	<input type="checkbox"/> Soil media contaminated or impacted. Erosion or spilled material evident in SCM. Repair required.
Structures <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Inlet Structure: _____	<input type="checkbox"/> Overflow Structure: _____	<input type="checkbox"/> Underdrain: <input type="checkbox"/> Pipe Size _____ <input type="checkbox"/> Elevation _____ <input type="checkbox"/> Cleanout _____
Vegetation Cover <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Plant palette types: _____	<input type="checkbox"/> Zone A Noted: _____ <input type="checkbox"/> Surface Bark/Mulch: _____	<input type="checkbox"/> Zone B Noted: _____

COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM

Bioremediation Stormwater Feature Inspection Form

<p>Protection from construction</p> <p>Impacts:</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No</p>	<p>Comments:</p>		<p><input type="checkbox"/> Fencing/flagging</p> <p><input type="checkbox"/> Covered</p> <p><input type="checkbox"/> Other: _____</p> <p><input type="checkbox"/> None</p>
<p>Drainage performance:</p>	<p><input type="checkbox"/> No standing water present 24-hours following 0.50" storm event.</p>	<p><input type="checkbox"/> No standing water present 72 hours following 0.50" storm event.</p>	<p><input type="checkbox"/> Standing water present longer than 72 hours following 0.50" storm event.</p>
<p>Sediment/particle accumulation:</p>	<p><input type="checkbox"/> Sediment accumulation less than 1.0" throughout feature</p>	<p><input type="checkbox"/> Sediment accumulation 1.0-3.0" throughout feature. Functionality is not impaired.</p>	<p><input type="checkbox"/> Sediment covers vegetation greater than 3.0" in any location. Maintenance required.</p>
<p>Evidence of erosion:</p>	<p><input type="checkbox"/> No visible loss of soil media or mulch. No rill erosion or scour observed.</p>	<p><input type="checkbox"/> Soil media or mulch requires infill/repair. Minor erosion visible.</p>	<p><input type="checkbox"/> Soil media significantly impacted. Rill erosion evident in SCM. Maintenance required.</p>
<p>Deficient Items & Proposed Resolution:</p>			
<p>Additional Notes:</p>			
<p>Photographs taken? <input type="checkbox"/> Yes <input type="checkbox"/> No</p>		<p>Photo File storage: <input type="checkbox"/> Energov <input type="checkbox"/> PermitTrax <input type="checkbox"/> Server</p>	
<p>Follow up inspection necessary based on findings? <input type="checkbox"/> Yes <input type="checkbox"/> No</p>			

Form updated: Jul-20



**COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM**

Detention Stormwater Feature Inspection Form

Inspection Details	Inspection Date: _____		Inspector Name: _____	
	<input type="checkbox"/> PW Permit <input type="checkbox"/> P&B Permit		Permit Number: _____	
	CCM Case #: _____		SCM #s: _____	
	SCM Type: <input type="checkbox"/> Detention Basin <input type="checkbox"/> Settling Basin			
	Inspection Type: <input type="checkbox"/> Construction Active (Interim) <input type="checkbox"/> Construction Complete (Final) <input type="checkbox"/> Post Construction – Annual Inspection			
Excavation <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Soil subgrade visible: _____	<input type="checkbox"/> Depth to top of soil: _____	<input type="checkbox"/> Subgrade soils uncompacted: _____	
Geotextile Fabric <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Types used: _____ <input type="checkbox"/> Field Material slips verified: _____	<input type="checkbox"/> Depth to fabric: _____ _____	<input type="checkbox"/> Placement locations: <input type="checkbox"/> Bottom _____ <input type="checkbox"/> Sidewall _____	
Structures <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Inlet Structure: _____ _____	<input type="checkbox"/> Outlet Structure: _____ _____	<input type="checkbox"/> Overflow Structure: _____ _____	
Vegetation <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Plant palette types: _____ _____	<input type="checkbox"/> Bioretention Soil Media: _____ _____	Percent of vegetation cover/establishment: _____	
Protection from construction impacts <input type="checkbox"/> Yes <input type="checkbox"/> No	Comments: _____		<input type="checkbox"/> Fencing <input type="checkbox"/> Cover: <input type="checkbox"/> Other: _____ <input type="checkbox"/> None:	
Vegetation Cover Condition:	<input type="checkbox"/> Vegetation healthy (if present). No potential flood or fire hazards from dead vegetation, noxious weeds or overgrowth.	<input type="checkbox"/> Moderate overgrowth or vegetation death. Mowing, trimming, or removal necessary to maintain capacity and flow paths.	<input type="checkbox"/> Vegetation overgrowth presents hazards to inflows, outflows, and retention. Maintenance required immediately.	

**COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM**

Detention Stormwater Feature Inspection Form

Visual assessment of inlets and outlets:	<input type="checkbox"/> Inlets and outlets fully stabilized, no signs of surface erosion or scour. No repair necessary.	<input type="checkbox"/> Inlets/outlets require minor repair or retrofit to control surface erosion or scour.	<input type="checkbox"/> Inlets/outlets show signs of erosion or scour more than 2". Repairs required immediately.
Sediment or particle accumulation:	<input type="checkbox"/> No evidence of particle accumulation at base, inlets, or outlets. No impacts to outflow.	<input type="checkbox"/> Sediment/particulate accumulation less than 15% of basin depth or partially obstructing inlets/outlets. No significant impacts to outflow.	<input type="checkbox"/> Sediment/particulate accumulation greater than 25% of basin depth. Basin requires maintenance to remove accumulated sediment.
Sidewalls condition:	<input type="checkbox"/> No evidence of erosion, rodent holes or compromise.	<input type="checkbox"/> Minor damage due to erosion or rodent holes. Sidewalls require repair or soil stabilization.	<input type="checkbox"/> Evidence of piping through sidewalls due to rodent holes or erosion damage. Immediate repair required.
Presence of debris or illicit activity:	<input type="checkbox"/> No debris, litter, or evidence of illicit dumping. Perimeter fence or control is secure (if present).	<input type="checkbox"/> Small amount of debris, litter. Perimeter fence or control is secure (if present). Debris and litter removed at time of inspection.	<input type="checkbox"/> Debris and litter present in significant quantities. Evidence of illicit dumping. Perimeter fence or control needed or requires repair.
Deficient Items & Proposed Resolution:			
Additional Notes:			
Photographs taken? <input type="checkbox"/> Yes <input type="checkbox"/> No		Photo File storage: <input type="checkbox"/> Energov <input type="checkbox"/> PermitTrax <input type="checkbox"/> Server	
Follow up inspection necessary based on findings? <input type="checkbox"/> Yes <input type="checkbox"/> No			

Form updated: Jul-20



**COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM**

Infiltration Stormwater Feature Inspection Form

Inspection Details	Inspection Date: _____		Inspector Name: _____	
	<input type="checkbox"/> PW Permit <input type="checkbox"/> P&B Permit		Permit Number: _____	
	CCM Case #: _____		SCM #s: _____	
	SCM Type: <input type="checkbox"/> Dry Basin <input type="checkbox"/> Infiltration Feature/Basin			
	Inspection Type: <input type="checkbox"/> Construction Active (Interim) <input type="checkbox"/> Construction Complete (Final) <input type="checkbox"/> Post Construction – Annual Inspection			
Excavation <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Soil subgrade visible: _____	<input type="checkbox"/> Depth to top of soil: _____	<input type="checkbox"/> Subgrade soils compacted: _____	
Geotextile Fabric <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Types used: _____ <input type="checkbox"/> Field Material slips verified: _____	<input type="checkbox"/> Depth to fabric: _____	<input type="checkbox"/> Placement locations: <input type="checkbox"/> Bottom _____ <input type="checkbox"/> Sidewall _____	
Gravel Bed <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Gravel Type: _____ <input type="checkbox"/> Bedding Thickness: _____	<input type="checkbox"/> Cover Thickness: _____ <input type="checkbox"/> Sidewall Width: _____	<input type="checkbox"/> Soil or fill to subgrade: _____ <input type="checkbox"/> Fill Thickness: _____	
Structure/Chamber/Vault/Pipe <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Structure Material: _____ <input type="checkbox"/> Structure Brand/Model: _____	<input type="checkbox"/> Structure Dimensions: _____ <input type="checkbox"/> Structure Numbers: _____	<input type="checkbox"/> Outflow Pipe: _____ <input type="checkbox"/> Inspection Port(s): _____	
Inlet/Pre-Treatment Structure <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Structure Type: _____ _____	<input type="checkbox"/> Inlet Structure: _____ _____	<input type="checkbox"/> Treatment Type: _____ _____	
Outlet Structure <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Structure Type: _____ _____	<input type="checkbox"/> Inlet Structure: _____ _____	<input type="checkbox"/> Treatment Type: _____ _____	

COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM

Infiltration Stormwater Feature Inspection Form

<p>Protection from construction impacts <input type="checkbox"/> Yes <input type="checkbox"/> No</p>	<p>Comments:</p>		<p><input type="checkbox"/> Fencing <input type="checkbox"/> Cover: <input type="checkbox"/> Other: _____ <input type="checkbox"/> None:</p>
<p>Access cover or inspection port:</p>	<p><input type="checkbox"/> Cover can be opened and closed as designed. No corrosion, deformation, or cracking.</p>	<p><input type="checkbox"/> Cover requires additional equipment for operation. Minor corrosion, deformation or cracking evident.</p>	<p><input type="checkbox"/> Cover cannot be located or opened for inspection. Corrosion or deformation prevents proper operation.</p>
<p>Sediment/particle accumulation</p>	<p><input type="checkbox"/> Sediment accumulation less than 1.0" throughout feature</p>	<p><input type="checkbox"/> Sediment accumulation 1.0-3.0" throughout feature. Functionality is not impaired.</p>	<p><input type="checkbox"/> Sediment covers vegetation greater than 3.0" in any location. Maintenance required.</p>
<p>Baffles/Filters (If applicable) <input type="checkbox"/> Unknown, not observed.</p>	<p><input type="checkbox"/> Baffles or filters in good condition with >50% capacity remaining. No signs of warping, corrosion, or failure.</p>	<p><input type="checkbox"/> Baffles or filters showing accumulation, warping or damage. Maintenance should be scheduled.</p>	<p><input type="checkbox"/> Baffles or filters are clogged, warped, corroded, or failing. Immediate maintenance required.</p>
<p>Drain Inlets and Outlets: (if applicable)</p>	<p><input type="checkbox"/> Drain inlets and outlets are clear of debris. Filters are intact (if applicable). No ponding observed.</p>	<p><input type="checkbox"/> Drain inlets and outlets partially blocked/impaired by sediment, vegetation, or debris. Some ponding observed.</p>	<p><input type="checkbox"/> Drain inlets and outlets require maintenance. Debris and sediment must be removed for proper function.</p>
<p>Deficient Items:</p>			
<p>Additional Notes:</p>			
<p>Photographs taken? <input type="checkbox"/> Yes <input type="checkbox"/> No</p>		<p>Photo file storage: <input type="checkbox"/> Energov <input type="checkbox"/> PermitTrax <input type="checkbox"/> Server</p>	
<p>Follow up inspection necessary based on findings? <input type="checkbox"/> Yes <input type="checkbox"/> No</p>			

Form updated: Jul-20



**COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM**

Pervious Pavers Stormwater Feature Inspection Form

Inspection Details	Inspection Date: _____		Inspector Name: _____	
	<input type="checkbox"/> PW Permit <input type="checkbox"/> P&B Permit		Permit Number: _____	
	CCM Case #: _____		SCM #s: _____	
	SCM Type: <input type="checkbox"/> Porous Concrete <input type="checkbox"/> Permeable Pavers			
	Inspection Type: <input type="checkbox"/> Construction Active (Interim) <input type="checkbox"/> Construction Complete (Final) <input type="checkbox"/> Post Construction – Annual Inspection			
Excavation <input type="checkbox"/> <i>In progress</i> <input type="checkbox"/> <i>Complete</i> <input type="checkbox"/> <i>N/A</i>	<input type="checkbox"/> Soil subgrade visible: _____	<input type="checkbox"/> Depth to top of soil: _____	<input type="checkbox"/> Subgrade soils compacted: _____	
Geotextile Fabric <input type="checkbox"/> <i>In progress</i> <input type="checkbox"/> <i>Complete</i> <input type="checkbox"/> <i>N/A</i>	<input type="checkbox"/> Types used: _____ <input type="checkbox"/> Field Material slips verified: _____	<input type="checkbox"/> Depth to fabric: _____ _____	<input type="checkbox"/> Placement locations: <input type="checkbox"/> Bottom _____ <input type="checkbox"/> Sidewall _____	
Gravel Bed <input type="checkbox"/> <i>In progress</i> <input type="checkbox"/> <i>Complete</i> <input type="checkbox"/> <i>N/A</i>	<input type="checkbox"/> Gravel Layer 1: _____ <input type="checkbox"/> Gravel Thickness: _____	<input type="checkbox"/> Gravel Layer 2: _____ <input type="checkbox"/> Gravel Thickness: _____	<input type="checkbox"/> Gravel Layer 3: _____ <input type="checkbox"/> Gravel Thickness: _____	
Pavers <input type="checkbox"/> <i>In progress</i> <input type="checkbox"/> <i>Complete</i> <input type="checkbox"/> <i>N/A</i>	<input type="checkbox"/> Types used: _____ _____	<input type="checkbox"/> Bedding Material: _____ _____	<input type="checkbox"/> Joint Sand: _____ _____	
Structures <input type="checkbox"/> <i>In progress</i> <input type="checkbox"/> <i>Complete</i> <input type="checkbox"/> <i>N/A</i>	<input type="checkbox"/> Inlet Structure: _____ _____	<input type="checkbox"/> Overflow Structure: _____ _____	<input type="checkbox"/> Underdrain: <input type="checkbox"/> Pipe Size _____ <input type="checkbox"/> Elevation _____	
Protection from construction impacts <input type="checkbox"/> <i>Yes</i> <input type="checkbox"/> <i>No</i>	Comments: _____		<input type="checkbox"/> Fencing <input type="checkbox"/> Cover: <input type="checkbox"/> Other: _____ <input type="checkbox"/> None:	

**COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM**

Pervious Pavers Stormwater Feature Inspection Form

Overall feature condition	<input type="checkbox"/> Surface is intact. No cracks/damage visible, no ponding during rain events.	<input type="checkbox"/> Surface has a minor gaps, cracks, or depressions. Small amount of ponding during rain events.	<input type="checkbox"/> Cracks and gaps evident across 25% of surface. Ponding in depressions occurs during rain events.
Litter and Sediment Deposition	<input type="checkbox"/> No litter visible on site. Little to no sediment observable on pavement.	<input type="checkbox"/> Some accumulation of sediment and debris, minor maintenance needed.	<input type="checkbox"/> Significantly blockage with sediment and debris. Maintenance required.
Surface Condition	<input type="checkbox"/> No evidence of spilled or leaked fluids (oils, etc.)	<input type="checkbox"/> Minor staining from drips and leaks. Spills/stains not likely to impair permeability of pavement.	<input type="checkbox"/> Significant staining from leaks and spills (greater than 10 sq. ft.).
Subsurface Drain Condition: <input type="checkbox"/> Not applicable.	<input type="checkbox"/> Subsurface drain outlet is clear of debris. No ponding observed at outlet or on pavement during rain events.	<input type="checkbox"/> Subsurface drain partially blocked by sediment, vegetation, or debris. Some ponding at outlet or on pavement surface.	<input type="checkbox"/> Subsurface drain outlet requires maintenance. Outlet is blocked, ponding observed on pavement.
Maintenance Records:	Has surface sweeping or vacuuming been conducted? <input type="checkbox"/> Yes <input type="checkbox"/> No	Have broken pavers or surface cracks been repaired? <input type="checkbox"/> Yes <input type="checkbox"/> No	Have maintenance needs identified by this inspection been scheduled for repair? <input type="checkbox"/> Yes <input type="checkbox"/> No
Deficient Items & Proposed Resolution:			
Additional Notes:			
Photographs taken? <input type="checkbox"/> Yes <input type="checkbox"/> No		Photo File storage: <input type="checkbox"/> Energov <input type="checkbox"/> PermitTrax <input type="checkbox"/> Server	
Follow up inspection necessary based on findings? <input type="checkbox"/> Yes <input type="checkbox"/> No			

Form updated: Jul-20



**COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM**

Subsurface Stormwater Feature Inspection Form

Inspection Details	Inspection Date: _____		Inspector Name: _____	
	<input type="checkbox"/> PW Permit <input type="checkbox"/> P&B Permit		Permit Number: _____	
	CCM Case #: _____		SCM #s: _____	
	SCM Type: <input type="checkbox"/> Media Filter <input type="checkbox"/> Treatment Vault <input type="checkbox"/> Bed Filter <input type="checkbox"/> Filtration Feature			
	Inspection Type: <input type="checkbox"/> Construction Active (Interim) <input type="checkbox"/> Construction Complete (Final) <input type="checkbox"/> Post Construction – Annual Inspection			
Excavation <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Soil subgrade visible _____	<input type="checkbox"/> Depth to top of soil: _____	<input type="checkbox"/> Subgrade soils compacted: _____	
Geotextile Fabric <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Types used: _____ <input type="checkbox"/> Field Material slips verified: _____	<input type="checkbox"/> Depth to fabric: _____ _____	<input type="checkbox"/> Placement locations: <input type="checkbox"/> Bottom _____ <input type="checkbox"/> Sidewall _____	
Gravel Bed <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Gravel Type: _____ <input type="checkbox"/> Bedding Thickness: _____	<input type="checkbox"/> Cover Thickness: _____ <input type="checkbox"/> Sidewall Width: _____	<input type="checkbox"/> Soil or fill to subgrade: _____ <input type="checkbox"/> Fill Thickness: _____	
Structure/Chamber/Vault <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Structure Material: _____ <input type="checkbox"/> Structure Brand/Model: _____	<input type="checkbox"/> Structure Dimensions: _____ <input type="checkbox"/> Structure Numbers: _____	<input type="checkbox"/> Outflow Pipe: _____ <input type="checkbox"/> Inspection Port(s): _____	
Treatment Structure <input type="checkbox"/> In progress <input type="checkbox"/> Complete <input type="checkbox"/> N/A	<input type="checkbox"/> Structure Type: _____ _____	<input type="checkbox"/> Inlet Structure: _____ _____	<input type="checkbox"/> Inlet Treatment Type: _____ _____	

COUNTY OF SAN LUIS OBISPO
STORMWATER PROGRAM

Subsurface Stormwater Feature Inspection Form

Inlet/Outlet Structure <input type="checkbox"/> <i>In progress</i> <input type="checkbox"/> <i>Complete</i> <input type="checkbox"/> <i>N/A</i>	<input type="checkbox"/> Structure Type: _____ _____	<input type="checkbox"/> Inlet Structure: _____ _____	<input type="checkbox"/> Inlet Structure: _____ _____
Protection from construction impacts <input type="checkbox"/> <i>Yes</i> <input type="checkbox"/> <i>No</i>	Comments:		<input type="checkbox"/> Fencing/flagging <input type="checkbox"/> Cover <input type="checkbox"/> Other: _____ <input type="checkbox"/> None
Access cover or inspection port:	<input type="checkbox"/> Cover can be opened and closed as designed. No corrosion, deformation, or cracking.	<input type="checkbox"/> Cover requires additional equipment for operation. Minor corrosion, deformation or cracking evident.	<input type="checkbox"/> Cover cannot be located or opened for inspection. Corrosion or deformation prevents proper operation.
Sediment/particle accumulation	<input type="checkbox"/> Sediment accumulation less than 1.0" throughout feature	<input type="checkbox"/> Sediment accumulation 1.0-3.0" throughout feature. Functionality is not impaired.	<input type="checkbox"/> Sediment covers vegetation greater than 3.0" in any location. Maintenance required.
Baffles/Filters (if applicable) <input type="checkbox"/> <i>Unknown, not observed.</i>	<input type="checkbox"/> Baffles or filters in good condition with >50% capacity remaining. No signs of warping, corrosion, or failure.	<input type="checkbox"/> Baffles or filters showing accumulation, warping or damage. Maintenance should be scheduled.	<input type="checkbox"/> Baffles or filters are clogged, warped, corroded, or failing. Immediate maintenance required.
Drain Inlets and Outlets: (if applicable)	<input type="checkbox"/> Drain inlets and outlets are clear of debris. Filters are intact (if applicable). No ponding observed.	<input type="checkbox"/> Drain inlets and outlets partially blocked/impaired by sediment, vegetation, or debris. Some ponding observed.	<input type="checkbox"/> Drain inlets and outlets require maintenance. Debris and sediment must be removed for proper function.
Deficient Items:			
Additional Notes:			
Photographs taken? <input type="checkbox"/> <i>Yes</i> <input type="checkbox"/> <i>No</i>		Photo File storage: <input type="checkbox"/> <i>Energov</i> <input type="checkbox"/> <i>PermitTrax</i> <input type="checkbox"/> <i>Server</i>	
Follow up inspection necessary based on findings? <input type="checkbox"/> <i>Yes</i> <input type="checkbox"/> <i>No</i>			

Form updated: Jul-20